


UV DISINFECTION PROJECT UPDATE



Issue 3

July 8, 2016

Current Progress

As was described at last communication TCEQ approved the construction process for installing the UV Disinfection system with conditions. These conditions included items such as improved flow measurement devices and instrumentation controls with data acquisition.

As these orders were delivered to our contractor they have proceeded with the purchasing and ordering of this equipment and additional costs have been delivered to us for action.

We will be processing a change order for this equipment on the July 25, 2016 Commissioners Court Agenda.

Currently, based on delivery of equipment being on schedule, construction is planned to proceed on first week of August.

Sequence	Action	% Complete
1	Ordering of Instruments for UV Disinfection <ul style="list-style-type: none"> UV Disinfection Reactors are to be ordered preliminarily to assure equipment is received timely. 	100%
2	Ordering of Non-specific Materials and Equipment <ul style="list-style-type: none"> Actuators, Valves, Pipe Support Materials as an example have been ordered and due for delivery. 	100%
3	TCEQ Construction Submittal Request <ul style="list-style-type: none"> We have submitted the second information request from TCEQ and awaiting either an approval or additional information requests. 	100%
4	Issuance of "Notice to Proceed" to Contractor	100%
5	Ordering of Specific Materials and Equipment <ul style="list-style-type: none"> Completion of full Supplies order is finalized such as specific measured and order materials for this custom installation. Additional Equipment as required by TCEQ has been placed on order. Awaiting delivery. 	100% 20%
6	Installation of Temporary Construction Bypass <ul style="list-style-type: none"> Consists of a Pipe supported channel to allow treated water to be routed around existing UV System. This off course will allow contractor to fully work on the installation. 	0%